


# Spray Tanking - Site Preparation Checklist

This checklist is designed to establish that all the necessary facilities and preparations are in place for the installation of thick bitumen external spray waterproofing. It should be completed and returned **only when confirming readiness for installation (minimum 5 days notice)**. Please complete the form and return via fax – 0871 433 5174, email [info@beautiful-basements.co.uk](mailto:info@beautiful-basements.co.uk) or via post to Beautiful Basements, Unit 3D Westbridge Industrial Estate, Duns Lane, Leicester LE3 5LX

Please note forms must be returned in order to be considered a “live” project.



## **Beautiful Basements Quote Ref and/or Purchase Order Reference**

**Site Address**

**Description of development to be tanked**

**Contact Name**

**Company Name**

**Contact Email**

**Tel**

**Mobile**

**Preferred Installation date**

*All installation dates are weather dependant and are undertaken in order of acceptance*

For essential background information please follow the links below:

- [Terms and Conditions](#)
- [Installation Guarantee](#)
- [Quotation Questionnaire](#)
- [Preparation Advice Sheet 1](#)
- [Background Advice Sheet 2](#)
- [Deuxan 2C Professional Data Sheet](#)

Please answer YES or NO to the questions below, **marking in the box**



**General**

**YES NO**

- Are the site conditions still as defined in your quotation request questionnaire?
- Will the tanking be protected prior to backfill with a suitable protection board or insulation and slip coat?
- Have you read and understood the terms and conditions of installation and do you accept them?
- Have you read and understood the terms of our [guarantee](#) and do you accept them?
- Have you read and understood our guidance [sheet 1](#) and [sheet 2](#)?
- Does the design for the waterproofing meet the requirements of [BS8102](#)?

**Working Area & Application Preparation**

**YES NO**

- Will the sub-structure be de-watered internally and externally prior to and for three weeks after backfill to prevent water rising and damaging the curing bitumen?
- Is the site safe to work in as defined by the HSE?
- Are the sides of the excavation of suitable repose to prevent soils slipping or falling in?
- Will the working area around the excavation be sound, clean, dry and be completely cleared of all debris and trip hazards, and will any potential hazards that can't be removed be clearly marked?
- Will the vertical section of any toe be exposed and cleaned as necessary?
- Will the horizontal and vertical sections of the toe be jet blasted and prepared in accordance with our [guidelines](#)?
- Will the toe be clean and free of dust and debris?
- Will the sub-structure be free of oils, greases and other contaminants prior to waterproofing?
- Will corners to the toe and substrate be broken in accordance with preparation guidelines?
- Will a fillet be laid at the wall floor junction in accordance with preparation guidelines?
- Will the head of the wall be protected from rain until permanently covered?
- Is the surface of the substrate of suitable quality to take the bitumen spraying?

I/We confirm that I have read, understood and accepted the installation requirements referenced in the above checklists and advice sheets and that the details I have provided above form the basis of any quotation. Where conditions and outcomes differ from those detailed above I accept that Beautiful Basements may make additional charges in accordance with published rates at <http://nationaltanking.co.uk/prices.php>

I/We indemnify Beautiful Basements and or its agents from any losses arising from the supply of false, misleading or inaccurate information and understand that any warranty may be declared void.

I/We confirm this document forms the basis of the contract for the set out works with Beautiful Basements and or its agents.

Signed

Print

Date